



Weekly Update

Friday, March 5, 2021

Creekwalk South

Project Superintendent: Jeff Evans
Project Manager: Derek Jay

Progress Update: Building A: Structural steel. Building B: Forming up 2nd half of walls, and masonry elevator shaft. Building C: Stood steel columns. Building D: Framing, sheathing, wood cap, RTU curbs, and canopy detailing. Building E: EIFS, masonry, and storefront.

Look Ahead: Building A: Structural steel and framing. Building B: Pour walls and strip forms. Building C: Structural steel. Building D: Roofing, waterproofing sheathing, and masonry. Building E: EIFS, masonry, and storefront.

Items that could impact project: COVID 19 & Weather

